Fire Station "1= " 2 Parking Lot scaling (#16-6-20)

Payment Number 2 Not Final

CERTIFICATION BY THE CONTRACTOR

I hereby certify that to the best of my knowledge and belief, all items and amounts shown in this estimate are correct; that all work has been performed and/or material supplied in full accordance with the requirements of the referenced contract, and or duly authorized deviations, substitutions, alterations, and/or additions; and that the forgoing is true statement of the account up to and including the last day of the period covered by this statement.

Original Contract Amount	37.026 25
Total Amount of Change Orders	2,973.00
Total Amount of Adjusted Contract	39,999.25
Total Work Completed to date	39,999.25
Labor Retainage (8% of first 50%)	0.00
Total Earned less Labor Retainage	39,999.25
Total Amount Delivered Materials	0.00
Delivered Materials Retainer	0.00
Total Amount Allowable Delivered Materials	0.00
Total Work & Materials	39,999.25
Total Previously Certified	35, 545 20
Amount Due This Estimate	4 454.05


I further certify that all claims outstanding as of this date against the undersigned as Contractor for labor, materials, and expendable equipment employed in the performance of said contract up to this date have been paid in full in accordance with the requirements of said contract.

Contracting Company. CHAGRIN VALLEY PAYING	npany CHAGRIN VALLEY PAYING, INC.					
By K.C. Vakada Name KRISHNA C. VAKADA	Title ESTIMATOR Date 06-19-17					
Approved and Payment Recommended						
CITY OF GREEN	Title AA					
Name Gerard M. Neugebauer	Title Mayor Date:					
By	Title. Finance Director Date					
By	Title: City Engineer Date:					

CHANGE ORDER NO. 1					
PROJECT: F	Fire Sta. #1#2 Parking Lot Sealing	DATE OF ISSUANCE: 7-20-17			
OWNER:	City of Green P.O. Box 278 Green, Ohio 44232-0278	OWNER'S Project No.: 16-L-20			
CONTRACTO	OR: Chagrin Valley Paving, Inc.				
ENGINEER:	City of Green P.O. Box 278 Green, OH 44232-0278				
You are direct	ed to make the following changes in the	ne Contract Documents:			
Description: T	his change order provides for addition	al work not included in the contract.			
Purpose of Ch	ange Order: Adjustment contract price	3. 0			
Attachments:	Attachment A (List documents suppor	ting change)			
CHAN	NGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME			
Original Contr	act Price 16.25	Original Contract Time			
<u> </u>		(Days or Date)			
	ge Orders No0 to0	Net from previous Change Orders			
100000	V	(Days)			
Contract Price prior to this Change Order \$37,026.25		Contract Time Prior to this Change Order			
		(Days or Date)			
Net Increase/(I	Decrease) of this Change Order	Net Increase/Decrease of this Change Order			
		(Days)			
Contract Price \$39.999	with all approved Change Orders	Contract Time with all approved Change Orders			
		(Days or Date)			
Recommended	by In Make	Paul R. Pickett, P.E., City			

Engineer

Paul R. Pickett, P.E., City



OK

Cancel

Page 1

To(OWNER): City of Green 1755 Town Park Blvd, P.O. Box 278

From: Chagrin Valley Paving, Inc. 17290 Munn Road Chagrin Falls, OH 44023 (440) 543-2253

Via(Architect/: Engineer)

Project: Fire Station 1&2 Parking Lot S 4200 Massillon Rd North Canton, OH 44720

Application No: 2 Invoice No: 17-0085 Invoice Date: 6/19/2017 Terms: On Rcpt
Due Date: 6/19/2017
Period To: 6/19/2017
Project No:
Contract Date:

For:

Original Contract sum	37,026.25
Change Orders	2,973.00
Contract sum	39,999.25
Completed to date	39,999.25
Retainage	0.00
Total earned less retainage	39,999.25
Previous billings	35,545.20
Current payment due	4,454.05
Sales tax	0.00
Total due	4,454.05

To(OWNER): City of Green 1755 Town Park Blvd,

P.O. Box 278

From: Chagrin Valley Paving, Inc. 17290 Munn Road Chagrin Falls, OH 44023 (440) 543-2253

For:

Project: Fire Station 1&2 Parking Lot S 4200 Massillon Rd North Canton, OH 44720

Via(Architect/: Engineer)

Application No: 2 Invoice No: 17-0085

Invoice Date: 6/19/2017 Terms: On Rcpt

Due Date: 6/19/2017 Period To: 6/19/2017

Project No:

Contract Date:

		Total	Unit	Total	Completed	Current	Prior	Due This
No.	<u>Description</u>	<u>Ouantity</u>	Cost	Cost	Units	Value	Value	Request
10	Requirement of Contract Bond	1 LS	500.00	500.00	1	500.00	500.00	0.00
20	Mobilization	1 15	3,000.00	3,000.00	1	3,000.00	3,000.00	0.00
30	Standard and ADA Parking Line	970 LF	0.75	727.50	970	727.50	727.50	0.00
40	ADA Parking Symbol	- 4 EA	100.00	400.00	4	400.00	400.00	0.00
50	Seal Coat Per Plan	4,953 SY	1.00	4,953.00	4,953	4,953.00	2,175.00	2,778.00
60	Standard & ADA Parking Line Wo	1,595 LF	0.75	1,196.25	1,595	1,196.25	1,001.25	195.00
70	ADA Parking Symbol	2 EA	100.00	200.00	2	200.00	200.00	0.00
80	Inlet Protection (Type-1 Silt	2 EA	100.00	200.00	2	200.00	200.00	0.00
90	Pavement Repait As per Plan	735 SY	33.50	24,622.50	735	24,622.50	24,622,50	0.00
100	Seal Coat per Plan	4,200 SY	1.00	4,200.00	4,200	4,200.00	4,200.00	0.00
				39.999.25		39,999.25	37 026 25	2 973 00

Page 2